

Estimated Timeline for Epping Dam Structural Repairs

April 17, 2016	Advertisement for Bids
May 4, 2016	Public Information Meeting
May 9, 2016	Bid Opening and Review
May 17, 2016	WCRD Meeting, Decision to Award
May 20, 2016	Issue Notice of Award
	10 days for Contractor to assemble Bonds and Insurance
May 31, 2016	Review Contractor's Bonds and Insurance
June 2, 2016	Issue Notice to Proceed, Schedule Preconstruction Meeting
June 8, 2016	Conduct Preconstruction Meeting
June 20, 2016	Contractor Begins Mobilization
June 27, 2016	Contractor Begins Dewatering of Epping - Springbrook Lake
July 15, 2016	Drawdown of lake complete.
July 18, 2016	Road Closure, begin excavation and removals
	Approximately 8 weeks of construction and road closure
September 9, 2016	Major work completed, road repaired and reopened
September 15, 2016	Project Substantial Completion
September 30, 2016	Project Final Completion